



## WEEKLY WELL ACTIVITY REPORT

### PETROLEUM INDUSTRY ACTIVITY REPORT (January 1/06 – September 5/06)

<b><u>DRILLING ACTIVITY</u></b>	to Sept. 5/06	To Sept. 6/05	2005 Total
Drilling Licences Issued	274	175	384
Licences Cancelled	5	0	0
Vertical Wells Drilled	280	117	267
Horizontal Wells Drilled	37	7	18
Wells Drilled - Total	317	124	285
Stratigraphic Test Holes Drilled	0	0	0
No. of Metres Drilled	349 103	132 350	303 363
Wells Re-entered	2	0	0
Wells Being Drilled	3	3	1
No. of Active Rigs	3	4	7
Wells Licenced but Not Spudded	59	61	108
Wells Completed as Potential Oil Wells	303	118	274
Wells Abandoned Dry	16	5	11
Wells Drilled but Not Completed	0	1	0
Other Completions	0	0	0
New Wells on Production	189	62	216
<b><u>GEOPHYSICAL ACTIVITY</u></b>			
Geophysical Programs Licenced	0	9	20
Licences Cancelled	0	0	0
Kilometers Licenced	0	484	2 169
Kilometers Run	420	315	1 568
	2006	2005	
<b><u>OIL PRICES (Average)</u></b>	\$/m3 (\$/bbl)	\$/m3 (\$/bbl)	
Month of June	461.05 (73.27)	413.68 (65.74)	
Month of July	494.30 (78.55)	432.65 (68.75)	
<b><u>OIL PRODUCTION (M3)</u></b>	2005	2004	
Month of December	93 073.7	58 957.7	
Cumulative Thru December 31	811 924.0	637 512.3	

**WEEKLY WELL ACTIVITY REPORT****5 September 2006**

Lic. No. 4859            EOG Dand 1-25-4-23 (WPM)  
UWI: 100.01-25-004-23W1.00

                              Status: Abandoned Producer (ABD P)  
                              Status Date: 31-Aug-2006

Lic. No. 5063            EOG Regent A13-19-4-22 (WPM)  
UWI: 102.13-19-004-22W1.00

                              Status: Abandoned Producer (ABD P)  
                              Status Date: 31-Aug-2006

Lic. No. 5537            New Midland Reston HZNTL 7-2-7-27 (WPM)  
UWI: 100.07-02-007-27W1.00 – Leg #1  
UWI: 102.08-02-007-27W1.02 – Leg #2

                              Status: Licence Cancelled (CAN)  
                              Status Date: 05-Sep-2006

Lic. No. 5819            Grand Banks Sinclair Prov. 4-14-7-29 (WPM)  
UWI: 100.04-14-007-29W1.00

                              Status: Completing (COMP)  
                              Status Date: 01-Sep-2006

Lic. No. 5844            South Pierson Unit No. 1 Prov. A13-4-2-29 (WPM)  
UWI: 102.13-04-002-29W1.00

                              Status: Completing (COMP)  
                              Status Date: 01-Sep-2006

Lic. No. 5883            South Pierson Unit No. 1 Prov. 13B-4-2-29 (WPM)  
UWI: 1B0.13-04-002-29W1.00

                              Status: Completing (COMP)  
                              Status Date: 30-Aug-2006

Lic. No. 5884            South Pierson Unit No. 1 16D-5-2-29 (WPM)  
UWI: 1D0.16-05-002-29W1.00

                              Status: Completing (COMP)  
                              Status Date: 31-Aug-2006

- Lic. No. 5908                      Tundra Sinclair Prov. 9-20-8-29 (WPM)  
 UWI: 100.09-20-008-29W1.00
- Revision to Report of: 12-Jun-2006  
 Contractor: Trinidad Drilling Ltd. - **Rig #14**
- Spud Date: 04-Sep-2006  
 K.B. Elevation: 534.41 m  
 Surface Casing: 177.8 mm @ 140.30 m with 8.0 t  
 Status: Drilling Ahead (DR)  
 Status Date: 05-Sep-2006
- Lic. No. 5909                      Tundra Sinclair Prov. 10-20-8-29 (WPM)  
 UWI: 100.10-20-008-29W1.00
- Revision to Report of: 12-Jun-2006  
 Contractor: Trinidad Drilling Ltd. - **Rig #14**
- Spud Date: 01-Sep-2006  
 K.B. Elevation: 537.04 m  
 Surface Casing: 177.8 mm @ 139.20 m with 8.0 t  
 Finished Drilling: 03-Sep-2006  
 Total Depth: 1 020 m  
 Production Casing: 114.3 mm @ 1020.00 m with 6.7 t  
 Rig Released: 03-Sep-2006  
 Status: Waiting On Service Rig (WOSR)  
 Status Date: 03-Sep-2006
- Lic. No. 5914                      Tundra Sinclair Prov. 15-20-8-29 (WPM)  
 UWI: 100.15-20-008-29W1.00
- Finished Drilling: 29-Aug-2006  
 Total Depth: 1 027 m  
 Production Casing: 114.3 mm @ 1027.00 m with 6.2 t  
 Rig Released: 29-Aug-2006  
 Status: Waiting On Service Rig (WOSR)  
 Status Date: 29-Aug-2006
- Lic. No. 5915                      Tundra Sinclair Prov. 16-20-8-29 (WPM)  
 UWI: 100.16-20-008-29W1.00
- Revision to Report of: 12-Jun-2006  
 Contractor: Trinidad Drilling Ltd. - **Rig #14**
- Spud Date: 29-Aug-2006  
 K.B. Elevation: 535.32 m  
 Surface Casing: 177.8 mm @ 139.50 m with 8.0 t  
 Finished Drilling: 31-Aug-2006  
 Total Depth: 1 020 m  
 Production Casing: 114.3 mm @ 1020.00 m with 6.7 t  
 Rig Released: 31-Aug-2006  
 Status: Waiting On Service Rig (WOSR)  
 Status Date: 31-Aug-2006

Lic. No. 5918 South Pierson Unit No. 1 Prov. B11-8-2-29 (WPM)  
 UWI: 1B0.11-08-002-29W1.00  
 Status: Completing (COMP)  
 Status Date: 05-Sep-2006

Lic. No. 5952 Rideau Sinclair 5-13-8-29 (WPM)  
 UWI: 100.05-13-008-29W1.00  
 Spud Date: 29-Aug-2006  
 K.B. Elevation: 513.91 m  
 Surface Casing: 219.1 mm @ 132.00 m with 10.0 t  
 Finished Drilling: 01-Sep-2006  
 Total Depth: 979 m  
 Production Casing: 114.3 mm @ 979.00 m with 23.5 t  
 Rig Released: 01-Sep-2006  
 Status: Waiting On Service Rig (WOSR)  
 Status Date: 01-Sep-2006

Lic. No. 5953 Rideau Sinclair 6-13-8-29 (WPM)  
 UWI: 100.06-13-008-29W1.00  
 Spud Date: 02-Sep-2006  
 K.B. Elevation: 516.95 m  
 Surface Casing: 219.1 mm @ 132.00 m with 10.0 t  
 Status: Drilling Ahead (DR)  
 Status Date: 05-Sep-2006

Lic. No. 5987 Zargon Sinclair Prov. 5-20-8-28 (WPM)  
 UWI: 100.05-20-008-28W1.00  
 Status: Completing (COMP)  
 Status Date: 01-Sep-2006

Lic. No. 5998 Tundra Sinclair 4-17-7-28 (WPM)  
 UWI: 100.04-17-007-28W1.00  
 Status: Completing (COMP)  
 Status Date: 03-Sep-2006

Lic. No. 5999 Tundra Sinclair 11-17-7-28 (WPM)  
 UWI: 100.11-17-007-28W1.00  
 Status: Completing (COMP)  
 Status Date: 31-Aug-2006

Lic. No. 6006 Lodgepole Pierson HZNTL 7-7-3-28 (WPM)  
 UWI: 102.07-07-003-28W1.00  
 Status: Completing (COMP)  
 Status Date: 30-Aug-2006

Lic. No. 6007

Tundra Pierson HZNTL 10-21-3-28 (WPM)  
 UWI: 100.11-21-003-28W1.02 - Leg # 2

Finished Drilling: 28-Aug-2006  
 Total Depth: 2 044 m

UWI: 102.10-21-003-28W1.00 - Leg # 1

Resumed Drilling: 28-Aug-2006  
 Finished Drilling: 29-Aug-2006  
 Original Total Depth: 1 833 m  
 New Total Depth: 2 064 m  
 Rig Released: 30-Aug-2006

UWI: 102.10-21-003-28W1.00 - Leg # 1  
 UWI: 100.11-21-003-28W1.02 - Leg # 2

Status: Completing (COMP)  
 Status Date: 05-Sep-2006

Lic. No. 6008

Lodgepole Broomhill Prov. HZNTL 8-32-5-27 (WPM)  
 UWI: 100.08-32-005-27W1.00

Intermediate Casing: Run  
 Finished Drilling: 31-Aug-2006  
 Total Depth: 1 856 m  
 Rig Released: 31-Aug-2006  
 Status: Waiting On Service Rig (WOSR)  
 Status Date: 31-Aug-2006

Lic. No. 6009

Tundra Sinclair 1-5-8-28 (WPM)  
 UWI: 100.01-05-008-28W1.00

Revision to Report of: 21-Aug-2006  
 Contractor: **Big Sky Drilling Inc. - Rig #5**

Spud Date: 01-Sep-2006  
 K.B. Elevation: 503.17 m  
 Surface Casing: 177.8 mm @ 139.00 m with 8.2 t  
 Finished Drilling: 04-Sep-2006  
 Total Depth: 978 m  
 Production Casing: Run  
 Rig Released: 05-Sep-2006  
 Status: Waiting On Service Rig (WOSR)  
 Status Date: 05-Sep-2006

Lic. No. 6013

CNRL Pierson 11-10-2-29 (WPM)  
 UWI: 100.11-10-002-29W1.00

Revision to Report of: 21-Aug-2006  
 Contractor: **Tempco Drilling Company Inc. – Rig #3**

Spud Date: 29-Aug-2006  
 K.B. Elevation: 472.27 m  
 Surface Casing: 177.8 mm @ 148.00 m with 8.0 t  
 Finished Drilling: 31-Aug-2006  
 Total Depth: 1 030 m  
 Production Casing: 114.3 mm @ 1030.20 m with 19.0 t  
 Rig Released: 01-Sep-2006  
 Status: Waiting On Service Rig (WOSR)  
 Status Date: 01-Sep-2006

Lic. No. 6017

Tundra Sinclair 11-19-8-29 (WPM)  
 UWI: 100.11-19-008-29W1.00

Revision to Report of: 21-Aug-2006  
 Contractor: **Big Sky Drilling Inc. - Rig #91**

Spud Date: 02-Sep-2006  
 K.B. Elevation: 545.04 m  
 Surface Casing: 177.8 mm @ 139.00 m with 8.2 t  
 Finished Drilling: 04-Sep-2006  
 Total Depth: 1 024 m  
 Production Casing: 114.3 mm @ 1023.50 m with 6.6 t  
 Rig Released: 05-Sep-2006  
 Status: Waiting On Service Rig (WOSR)  
 Status Date: 05-Sep-2006

Lic. No. 6022

Grand Banks et al Sinclair 1-15-7-29 (WPM)  
 UWI: 100.01-15-007-29W1.00

Revision to Report of: 21-Aug-2006  
 Contractor: **Big Sky Drilling Inc. - Rig #76**

Spud Date: 31-Aug-2006  
 K.B. Elevation: 518.90 m  
 Surface Casing: 177.8 mm @ 134.00 m with 8.5 t  
 Finished Drilling: 03-Sep-2006  
 Total Depth: 1 066 m  
 Production Casing: 114.3 mm @ 1066.00 m with 12.0 t  
 Rig Released: 04-Sep-2006  
 Status: Waiting On Service Rig (WOSR)  
 Status Date: 04-Sep-2006

- Lic. No. 6025      Tundra Sinclair Prov. 16-6-7-28 (WPM)  
 UWI: 100.16-06-007-28W1.00
- Surface Casing: 177.8 mm @ 140.00 m with 9.0 t  
 Finished Drilling: 31-Aug-2006  
 Total Depth: 1 027 m  
 Production Casing: Run  
 Rig Released: 01-Sep-2006  
 Status: Waiting On Service Rig (WOSR)  
 Status Date: 01-Sep-2006
- Lic. No. 6032      Tundra Sinclair Prov. 9-14-8-28 (WPM)  
 UWI: 100.09-14-008-28W1.00
- Spud Date: 30-Aug-2006  
 K.B. Elevation: 482.58 m  
 Surface Casing: 219.1 mm @ 138.00 m with 12.0 t  
 Finished Drilling: 01-Sep-2006  
 Total Depth: 917 m  
 Rig Released: 02-Sep-2006  
 Status: Abandoned Dry (ABD D)  
 Status Date: 02-Sep-2006
- Lic. No. 6033      Tundra Sinclair Prov. 2-24-8-28 (WPM)  
 UWI: 100.02-24-008-28W1.00
- Spud Date: 02-Sep-2006  
 K.B. Elevation: 467.13 m  
 Surface Casing: 219.1 mm @ 141.00 m with 12.0 t  
 Finished Drilling: 04-Sep-2006  
 Total Depth: 900 m  
 Rig Released: 05-Sep-2006  
 Status: Abandoned Dry (ABD D)  
 Status Date: 05-Sep-2006
- Lic. No. 6034      South Pierson Unit No. 1 Prov. A7C-16-2-29 (WPM)  
 UWI: 1C2.07-16-002-29W1.00
- Spud Date: 28-Aug-2006  
 K.B. Elevation: 478.55 m  
 Surface Casing: 177.8 mm @ 136.00 m with 6.0 t  
 Finished Drilling: 31-Aug-2006  
 Total Depth: 1 030 m  
 Production Casing: 114.3 mm @ 1029.50 m with 18.0 t  
 Rig Released: 31-Aug-2006  
 Status: Waiting On Service Rig (WOSR)  
 Status Date: 31-Aug-2006

Lic. No. 6035

Lodgepole Daly Prov. HZNTL 15-16-9-28 (WPM)

UWI: 100.15-16-009-28W1.00 – Leg #1

UWI: 100.15-16-009-28W1.02 – Leg #2

License Issued: 31-Aug-2006

Licensee: Lodgepole Energy No. 2 G.P. Corp.

Mineral Rights: Crown

Contractor: Precision Drilling (1987) Ltd. – Rig. #101

Municipality: Pipestone

Surface Location: 12C-15-9-28

Co-ords: 468.45 m (S) of (N) boundary of Sec. 15

45.00 m (E) of (W) boundary of Sec. 15

Grd. Elevation: 499.21 m

Proj. TD: 1498 – Leg #1 (Mississippian)

Proj. TD: 1504 – Leg #2 (Mississippian)

Field: Daly

Classification: Development (Non-Confidential)

Spud Date: 01-Sep-2006

K.B. Elevation: 502.66 m

Surface Casing: 244.5 mm @ 136.00 m with 11.0 t

Status: Drilling Ahead (DR)

Status Date: 04-Sep-2006

Lic. No. 6036

Tundra Sinclair Prov. 16-36-8-29 (WPM)

UWI: 100.16-36-008-29W1.00

License Issued: 01-Sep-2006

Licensee: Tundra Oil &amp; Gas Limited

Mineral Rights: Crown

Contractor: Trinidad Drilling Ltd. – Rig #5

Municipality: Pipestone

Co-ords: 179.28 m (S) of (N) boundary of Sec. 36

207.17 m (W) of (E) boundary of Sec. 36

Grd. Elevation: 512.06 m

Proj. TD: 936 (Devonian)

Area: Sinclair

Classification: Exploratory (Outpost)

Status: Location (LOC)

Status Date: 01-Sep-2006



Lic. No. 6037

Tundra Sinclair Prov. 9-30-8-29 (WPM)  
UWI: 100.09-30-008-29W1.00

License Issued: 01-Sep-2006

Licensee: Tundra Oil & Gas Limited

Mineral Rights: Crown

Contractor: Trinidad Drilling Ltd. – Rig #5

Municipality: Pipestone

Co-ords: 556.93 m (S) of (N) boundary of Sec. 30  
249.26 m (W) of (E) boundary of Sec. 30

Grd. Elevation: 506.96 m

Proj. TD: 933 (Devonian)

Area: Sinclair

Classification: Exploratory (Outpost)

Status: Location (LOC)

Status Date: 01-Sep-2006

## WELLS RELEASED OFF CONFIDENTIAL

The following well was released from confidential during August 2006. To obtain well or production data from this well, contact Paulette Seymour at (204) 945-6575.

<b>Lic. No.</b>	<b>Well Name</b>	<b>F/P Code</b>
5422	Rideau Sinclair 9-3-8-29 (WPM)	16 62B
5471	Rideau Sinclair 16-3-8-29 (WPM)	16 62B
5472	Rideau Daly 14-19-8-28 (WPM)	01 62H
5479	Grand Banks Sinclair Prov. 13-12-7-29 (WPM)	16 62L
5512	Tundra Sinclair 9-27-8-29 (WPM)	16 62Q
5520	Tundra Pierson Prov. 16-36-3-29 (WPM)	ABD J
5532	Tundra Sinclair 13-19-8-29 (WPM)	16 62B
5660	Orion Pierson Prov. HZNTL 11-18-2-28 (WPM)	---
5784	Tundra Sinclair Prov. 7-11-8-29 (WPM)	---
5795	Rideau Daly 5-13-9-29 (WPM)	---
5814	Tundra Sinclair Prov. 10-2-8-29 (WPM)	---
5829	Tundra Sinclair 10-1-8-29 (WPM)	---
5848	South Pierson Unit No. 1 1-9-2-29 (WPM)	---
5849	South Pierson Unit No. 1 A1-9-2-29 (WPM)	---
5850	South Pierson Unit No. 1 A8-9-2-29 (WPM)	---
5851	South Pierson Unit No. 1 5B-15-2-29 (WPM)	07 35A
5855	South Pierson Unit No. 1 Prov. A12-16-2-29 (WPM)	07 35A
5857	South Pierson Unit No. 1 Prov. A13-16-2-29 (WPM)	07 35A
5861	South Pierson Unit No. 1 6D-17-2-29 (WPM)	---
5862	South Pierson Unit No. 1 7B-17-2-29 (WPM)	---
5863	South Pierson Unit No. 1 Prov. 15B-17-2-29 (WPM)	---
5864	South Pierson Unit No. 1 Prov. 16B-17-2-29 (WPM)	---
5868	Tundra Sinclair 9-1-8-29 (WPM)	---
5880	CNRL Pierson 5-10-2-29 (WPM)	---
5881	CNRL Pierson 3-15-2-29 (WPM)	---
5882	CNRL Pierson 14-15-2-29 (WPM)	07 35A
5890	South Pierson Unit No. 1 4D-17-2-29 (WPM)	---
5892	South Pierson Unit No. 1 9B-17-2-29 (WPM)	07 35A
5899	Tundra Sinclair Prov. 6-12-8-29 (WPM)	---
5920	South Pierson Unit No. 1 B16-9-2-29 (WPM)	---
5921	South Pierson Unit No. 1 A5-15-2-29 (WPM)	07 35A
5922	South Pierson Unit No. 1 B5-15-2-29 (WPM)	07 35A
5923	South Pierson Unit No. 1 2D-17-2-29 (WPM)	01 59E
5926	Lodgepole Souris Hartney HZNTL A15-16-6-22 (WPM)	---
5927	Lodgepole Souris Hartney HZNTL 16-16-6-22 (WPM)	---
5928	Tundra Goodlands HZNTL 7-27-2-24 (WPM)	---
5930	Rideau Sinclair Prov. 7-14-8-29 (WPM)	16 62B
5943	Tundra Sinclair 14-17-8-28 (WPM)	---
5944	Lodgepole Pierson HZNTL A4-8-3-28 (WPM)	---
5945	Rideau Daly 8-15-9-29 (WPM)	---
5948	Tundra Sinclair 11-1-8-29 (WPM)	---
5949	Tundra Sinclair 12-1-8-29 (WPM)	---
5950	Tundra Sinclair 13-1-8-29 (WPM)	---

5955	Tundra Goodlands HZNTL 6-27-2-24 (WPM)	---
5960	Rideau Sinclair Prov. 10-14-8-29 (WPM)	16 62B
5971	Tundra Sinclair 14-1-8-29 (WPM)	---
5973	Tundra Goodlands HZNTL 15-27-2-24 (WPM)	---
5981	Aspen Daly Prov. HZNTL 3-12-9-28 (WPM)	---
5985	Tundra Sinclair 13-9-8-28 (WPM)	---

## NOTICE

Ammonite Drilling Ltd. has been purchased and is now called Blackwatch Energy Services Trust.